



Yacht Management & Marine Services

Freedom To enjoy



RELAUNCH CHECKLIST 1 OF 2

Pre-Launch

The day she goes back in the water after a haul-out: the hardstand checks, the checks in the slings, and what happens before she leaves the yard. She is not released until every section is complete.

Vessel: _____ Shipyard: _____ Relaunch date: _____

Launch time: _____

1 ON THE HARDSTAND, BEFORE THE LIFT

- ☐ **Yard work signed off**
Every item on the work list complete, or carried forward by agreement. Contractor reports received: antifoul, anodes, any structural repair.
- ☐ **Hull and antifoul**
Antifoul complete and cured, no misses; boot-top line correct; repairs faired. Walk the full hull.
- ☐ **Propellers, shafts or pods**
Props fitted, nuts and locking tabs secure, nothing wrapped. Shaft seals and cutless bearings, or pod seals and bellows, inspected.
- ☐ **Anodes**
Hull, shaft or pod, rudder, trim-tab and thruster anodes new or serviceable, bonded, not painted over. Record the date of any change.
- ☐ **Trim tabs, interceptors or stabiliser fins**
Fitted, fasteners torqued, sealant cured; blades or fins move freely by hand with the power off. Transom penetrations sealed.

2 ON THE HARDSTAND, CONTINUED

- ☐ **Through-hulls and seacocks**
Every through-hull inspected, seacocks operated open and closed, hose clamps doubled and tight. Transducers and speed log fitted.
- ☐ **Sea strainers and intakes**
External strainers refitted and clear; internal strainers refitted with the lids sealed.
- ☐ **Drain bungs and plugs**
Every drain bung fitted and tight: engine room, cockpit, tender garage, swim platform.
- ☐ **Swim platform, lift platform, garage door**
Cycled; hydraulic lines checked for leaks.
- ☐ **Travel-lift strops**
Strop positions clear of props, pods, transducers, stabiliser and interceptor blades. Yard briefed.

FOUND ON THE HARDSTAND anything not right before the lift, and who is fixing it

Checked by: _____ Date: _____

Pre-Launch — continued

3 IN THE SLINGS, BEFORE SHE IS RELEASED

- ☐ **Seacocks set**
Every seacock that must be open for engine, generator and air-conditioning cooling is OPEN. The rest as her policy says.
- ☐ **Leak check at every through-hull**
Hull in the water, still in the slings: check every through-hull, shaft or pod seal and interceptor mount for water. Dry before release.
- ☐ **Bilges dry, pumps on auto**
Nothing in the bilge that was not there before the lift.
- ☐ **Batteries on, shore lead off**
Isolators on. No shore lead attached while she is in the slings.
- ☐ **Engines started**
Both engines started in the slings. Cooling water at both exhausts within seconds; oil pressure in range; no alarms.
- ☐ **Generator started**
Run and check cooling flow; shut down if not needed.
- ☐ **Steering, joystick and thrusters**
Full lock both ways; joystick responds if fitted; bow and stern thrusters tested.
- ☐ **Leak check again, engines running**
Repeat the ingress check with the engines running. It is the sea-trial report's standing item.

4 AFTER RELEASE, BEFORE LEAVING THE YARD

- ☐ **Stabiliser spool-up**
Gyro spun up, or fins active, and confirmed; note the hours.
- ☐ **Interceptor or trim-tab check**
Controller on, GPS fix acquired, blade movement verified, trim assist on.
- ☐ **Sea trial**
Complete the sea trial checklist on the next pages: readings at 500 rpm steps, a run at 80 percent load, temperatures, vibration, a seal check afterwards.
- ☐ **Engine-room inspection after the run**
No leaks, no unusual noise; belts and hoses as before.
- ☐ **Log and report**
Engine and stabiliser hours, fuel and every finding recorded.

Never release her from the slings until every through-hull and seal has been checked dry with the engines running.
A leak found on the hardstand costs an hour; the same leak found at the berth can sink her.

LAUNCH RECORD the sign-off for the day

ENGINE HOURS AT LAUNCH, PORT / STBD STABILISER HOURS FUEL LEVEL DEFECTS FOUND

Skipper or engineer: _____ Date: _____ Signature: _____

Sea Trial

After a relaunch, after major work, or before you buy: the checks and readings that prove she is right, on the form our crews use.

Vessel: _____ Date: _____ Captain: _____ Crew: _____

Purpose: _____ Location: _____ Swell / wind / visibility: _____

1 MACHINERY HOURS AND FUEL hour-meter readings at start-up and at the finish

EQUIPMENT

HOURS AT START-UP

HOURS AT FINISH

Main engine, port

Main engine, starboard

Generator, port

Generator, starboard

Watermaker

Stabilisers or gyro

Other equipment tested

Fuel on board, litres: before and after

2 PRE-DEPARTURE CHECKS

- ☐ Fuel sufficient for the trial
- ☐ Engine oil and coolant levels checked
- ☐ Seacocks and raw-water intakes open
- ☐ Bilges checked and dry
- ☐ Batteries charged, isolators on
- ☐ Shore power disconnected and stowed
- ☐ Lines and fenders ready
- ☐ Navigation lights and electronics on
- ☐ VHF radio check
- ☐ Safety gear aboard: lifejackets, EPIRB, extinguishers
- ☐ Weather and tide checked
- ☐ Crew briefed on roles
- ☐ Engine-room visual inspection
- ☐ Steering and controls free through the full range

3 START-UP CHECKS, ENGINES RUNNING

- ☐ Cooling water flow at all exhausts
- ☐ No fire, smoke, fuel or oil leaks
- ☐ RPM steady at idle
- ☐ No engine or system alarms
- ☐ Steering: full lock port and starboard
- ☐ Rudder indicator reads true to the helm
- ☐ Autopilot engages and holds course

BEFORE LEAVING THE BERTH anything found at start-up, and whether the trial went ahead

Captain: _____ Time of departure: _____

Sea Trial — continued

4 SYSTEMS CHECKED: PROPULSION AND MACHINERY

- ☐ Main engines
- ☐ Gearboxes and transmission
- ☐ Generators
- ☐ Gyro or fin stabilisers
- ☐ Bow and stern thrusters
- ☐ Trim tabs
- ☐ Steering and autopilot
- ☐ Shaft seals: drip rate
- ☐ Fuel system: no leaks
- ☐ Cooling and exhaust: temperatures and smoke
- ☐ Batteries and charging
- ☐ Engine interface and displays
- ☐ Bilge pumps and alarms

5 SYSTEMS CHECKED: NAVIGATION, DECK AND DOMESTIC

- ☐ Chart plotter and navigation
- ☐ Radar
- ☐ Depth sounder
- ☐ VHF radios
- ☐ Navigation lights
- ☐ Horn
- ☐ Windscreen wipers and washers
- ☐ Anchor and windlass
- ☐ Air conditioning
- ☐ Watermaker
- ☐ Toilets, fresh and grey water
- ☐ Fire and safety equipment

6 RUN PROCEDURE

- ☐ Readings at 500 RPM steps, five minutes at each
- ☐ Run 30 minutes at 80 percent load
- ☐ Wide open throttle for ten minutes: temperatures, smoke, vibration
- ☐ Shaft-seal drip rate checked at cruise
- ☐ Engine-room inspection after the run
- ☐ Seacock leak and ease check after the run

UNDER WAY anything heard, felt or smelt; where in the rev range; what the engine room looked like after the run

TIME SPEED / RPM OBSERVATION

Captain: _____ Transducer offset: _____

Sea Trial — continued

7 PERFORMANCE READINGS target speed down the side; write what she actually did

TARGET	SPEED (KTS)	FUEL BURN (L/HR)	ENGINE LOAD	RPM	TEMP (°C)
Idle					
5 kt					
10 kt					
12 kt					
15 kt					
20 kt					
25 kt					
30 kt					
WOT / max					

What the numbers tell you. Fuel burn divided by speed is litres per nautical mile; the economical cruise is where that is lowest above displacement speed. Temperatures should climb and settle. A temperature still climbing at wide open throttle after ten minutes is a cooling problem, not a hot day. Black smoke under load is overload or fuel; blue is oil; white is water or a cold engine. Vibration that comes in at one speed and goes again is usually a propeller.

OUTCOME AND ITEMS TO ACTION pass, or what has to be fixed, by whom and by when

ITEM ACTION WHO BY WHEN

Captain: _____ Date: _____ Outcome: _____

MHQ-LS-001 · \$12 · Part of The Yacht Owner's Kit. © Marine HQ Pty Ltd. Sold as an information document for your own vessel; it is not a survey, a compliance certificate or a substitute for the manufacturer's manuals or a qualified marine professional. Not for resale.

Freedom To enjoy

m: 0439 748 387

e: yachtsupport@marinehq.com.au

w: www.marinehq.com.au

